





- Construction Sequence**
1. OBTAIN EROSION PERMIT
 2. REELECT EROSION CONTROL
 3. CALL TOC INSPECTOR
 4. CLEAR & GRASS
 5. INSTALL STORM DRAIN
 6. INSTALL SEWER
 7. INSTALL WATER
 8. CONSTRUCT CURB
 9. STABILIZE SOILS
 10. PLACE IZ
 11. SEED & STABILIZE

- SEEDING SCHEDULE**
(SEED DISTURBED AREA WITHIN 30 DAYS AFTER GRADING)
1. CULTIVATE 10" DEPTH
 2. APPLY 4 LBS @ 100 LBS / 1000 SF
 3. RAKE/SMOOTH 20 LBS / 1000 SF
 4. ROLL/SMOOTH 20 LBS / 1000 SF
 5. APPLY STEAM MULCHING 7 LBS / 1000 SF
 6. TACK STRAW / ASPHALT EMULSION @ 1/4 GAL / 1000 SF



100' TOC WELL EASEMENT
NO BLOC. CONSTRUCTION WITHIN EASEMENT,
AS PER NC ADMIN. CODE SUBCHAPTER 100

TEMP
SILT FENCE AS
DIRECTED BY
ENGINEER

W.K. HARDIN & ASSOC
PO BOX 688 CARY, NC 27511 PH: 407-4923



PROJECT **CHATHAM PINES**

DATE 8/15/84

SCALE H = 20' V = 4'

SHEET 1 OF 2

DRAWN BY *WH*

REVISIONS 7/28 + 3/3/85