


- CONTROL PROCEDURE**
- PHASE 1**
- (1) INSTALL SILT BARRIERS AT THE OF PROPOSED AND EXISTING SLOPES.
 - (2) INSTALL TEMPORARY HAY BARRIERS IN EXISTING CHANNELS. (PHASE 2)
 - (3) BENCH STREETS TO GRADE.
 - (4) INSTALL ENERGY REDUCTION BERMS IN STREETS.
 - (5) INSTALL STORM SEWER & RIP-RAP AROUND END OF PIPE.
 - (6) INSTALL UTILITIES & REMAINING IMPROVEMENTS.
 - (7) FINE GRADE, SEED & MULCH DENUDED AREAS.
- PHASE 2**
- (1) FOLLOW SAME PROCEDURE EXCEPT NO. (2).

- SEEDING SCHEDULE**
- LIME — 135 LB/1000 SQ. FT.
 - FERTILIZER — 10-10-10, 20 LB/1000 SQ. FT.
 - SEED — TALL FESCUE, 40 LB/AC.
 - MULCH — SMALL GRAIN STRAW



REV.	DATE	DESCRIPTION

B&K
BASS, NIXON & KENNEDY, INC.
 CONSULTING ENGINEERS
 7416 CHAPEL HILL ROAD
 RALEIGH, NORTH CAROLINA 27606



DESIGNED BY
 DRAWN BY
 CHECKED BY
 DATE APR 77

EROSION & SEDIMENT CONTROL PLAN

IRON GATE SUBD.
 SECT. II, PHASES 1 & 2
 CARY, WAKE CO., N.C.

SHEET
 2
 OF
 8